

**PROFORMA REGARDING SAFE DRINKING WATER AND SANITARY CONDITION
CERTIFICATE.**

No. KVD 41/2015-26

Date : 6/2/26

It is certified that an inspection team headed by P.C. Santhoshkumar
Health Inspector, CHC Koodalloor (Name of Officers
with designation) from C.H.C Koodalloor (Name of
Department/Office) inspected the De Paul Public School, Nazareth -
Hill P.O Kuravilangadu (Name & Address of
the School) on 4/2/26 and found that the De Paul Public School
Kuravilangadu (Name of school) has safe
drinking water facilities for the students and members of staff of the institution and is maintaining
the hygienic sanitation condition in the school building & the campus as per the norms
prescribed by the Central/State/U.T Govt.

The above valid for a period of 1 year.

(Handwritten Signature)

Signature with Seal : _____

Name : P.C. Santhoshkumar

Designation : Health Inspector

To

The Head Master,

De Paul Public School

Nazareth Hill P.O, Kuravilangadu

(Name & Address of the Institution)

**HEALTH INSPECTOR
C H C Koodalloor**

ATTESTED

(Handwritten Signature)

FR. SEBASTIAN PAINAPPILLIL M.A., B.Ed
PRINCIPAL
DE PAUL PUBLIC SCHOOL
NAZARETH HILL P.O., KURAVILANGAD
KOTTAYAM Dist., KERALA - 686 633





QUALITY CONTROL SUB DISTRICT LAB

KERALA WATER AUTHORITY,
KADUTHURUTHY, KOTTAYAM

Telephone No. 04829-299766, Email: qcsdlkadu@gmail.com

(NABL Recognized Block level Government Drinking Water Testing Laboratory)

TEST REPORT

Certificate No. NABL- DWT -00927

Report No:KD118/KADU/01/2026

Date: 03.02.2026

Customer Name & Address DE PAUL PUBLIC SCHOOL NAZARETH HILL P O KURAVILANGAD	1.Date of Receipt	30.01.2026
	2.Sampling done by	JHI CHC KOODALLOOR
	3.Sample Code	2026/QCSDL/KADU/KD176
	4.Source of Sample	WELL
	5.Sample Quantity	2 LITRES
	6.Sample conditions	ACCEPTABLE
	7.Test performing dates: 29.01.2026 TO 30.01.2026	

Sl. No	Characteristics	Unit	Test Method	Acceptable limits as per IS 10500:2012	Limit of detection LOD	Result
1	Colour	HU	APHA-24 th Edition (2023) 2120 B - Visual comparison method	5	1	1
2	Odour		IS 3025 (Part 5) - 2018	Agreeable	Agreeable	Agreeable
3	Taste		IS 3025 (Part 8) :2023	Agreeable	Agreeable	Agreeable
4	Turbidity	(NTU)	IS 3025 (Part10):2023 Nephelometric Method	1	0.5	BDL
5	pH at 25 °C		IS 3025 (Part 11) – 2022 Potentiometric Method	6.5 - 8.5	2	6.7
6	Alkalinity	(mg/litre)	IS 3025 (Part 23) :2023 Indicator Method	200	5	8.32
7	Total dissolved solids (TDS)	(mg/litre)	IS 3025 (Part 16):2023 Gravimetric Method/TDS Meter)	500	5	34
8	Total hardness (as CaCO ₃)	(mg/litre)	IS 3025 (Part21) - 2009 (Reaffirmed 2023) - EDTA Method	200	5	14
9	Calcium (as Ca)	(mg/litre)	IS 3025 (Part 40) :2024 EDTA Titrimetric Method	75	5	BDL
10	Magnesium (as Mg)	(mg/litre)	APHA 24 th Edition (2023) 3500 - Mg B Calculation Method	30	5	BDL
11	Chloride (as Cl)	(mg/litre)	IS 3025 (Part32) -1988 (Reaffirmed 2019) Argentometric Method	250	5	8.87

Remarks:-

NB:- The result stated above related only to the sample(s) submitted for testing. This test Certificate shall not be reproduced except in full without the written approval of the laboratory

*Samples will be retained only for 7 days after completion of analysis

*Sampling is not done by the Lab

*BDL - Below Detection Limit

*NT- Not Tested

*End of the Report

ATTESTED

PRINICIPAL
DE PAUL PUBLIC SCHOOL
NAZARETH HILL PO, KURAVILANGAD
KOTTAYAM Dist., KERALA - 686 633

Quality Control Sub District
Kerala Water Authority
Kaduthuruthy, Kottayam
Reviewed and Authorized by
(Signature with Name)
3/02/2026
John Francis



QUALITY CONTROL SUB DISTRICT LAB
KERALA WATER AUTHORITY,
KADUTHURUTHY, KOTTAYAM
Telephone No. 04829-299766, Email- qcsdlkadu@gmail.com

Report No:KD118/KADU/01/2026	Date: :03.02.2026
------------------------------	-------------------

Customer Name & Address DE PAUL PUBLIC SCHOOL NAZARETH HILL P O KURAVILANGAD	1.Date of Receipt	30.01.2026
	2.Sampling done by	JHI CHC KOODALLOOR
	3.Sample Code	2026/QCSDL/KADU/KD176
	4.Source of Sample	WELL
	5.Sample Quantity	2 LITRES
	6.Sample condition	ACCEPTABLE
	7.Test performing dates: 29.01.2026 TO 30.01.2026	

Sl. No	Characteristics	Unit	Test Method	Desirable limits as per IS 10500:2012	Result
1	Electrical conductivity at 25 °C	(Micromhos/cm)	IS 3025(Part14)-2013 (Reaffirmed 2023)		54.15
2	Acidity	(mg/litre)	IS 3025(Part22) : 2024 Indicator Method		BDL
3	Sulphate (as SO ₄)	(mg/litre)	IS 3025(Part24/Sec1)2022 Turbidity Method	200	4.25
4	Fluoride (as F)	(mg/litre)	Kit Method	1	BDL
5	Iron (as Fe)	(mg/litre)	IS 3025(Part53) : 2024 Phenanthroline Method	1	BDL
6	Nitrate(as NO ₃)	(mg/litre)	Kit Method	45	BDL
7	Residual Chlorine	(mg/litre)	Kit Method	0.2	NIL

Remarks:-

NB:- The result stated above related only to the sample(s)submitted for testing. This test Certificate shall not be reproduced except in full without the written approval of the laboratory

- *Samples will be retained only for 7 days after completion of analysis
- *Sampling is not done by the Lab
- *BDL – Below Detection Limit
- *NT-- Not Tested
- *End of the Report*

Quality Control Sub District Lab
Kerala Water Authority
Kaduthuruthy
Pin - 686604, Kottayam
Reviewed and Authorized by
(Signature with Name)

[Handwritten Signature]
3/2/2026

ATTESTED



**QUALITY CONTROL SUB DISTRICT LAB
KERALA WATER AUTHORITY
KADUTHURUTHY, KOTTAYAM**
Telephone No. 04829-299766, Email- qcsdlkadu@gmail.com

TEST REPORT

Report No:KD118/KADU/01/2026	Date : 03.02.2026
------------------------------	-------------------

Customer Name & Address DE PAUL PUBLIC SCHOOL NAZARETH HILL P O KURAVILANGAD	1.Date of Receipt	30.01.2026
	2.Sampling done by	JHI CHC KOODALLOOR
	3.Sample Code	2026/QCSDL/KADU/KD176
	4.Source of Sample	WELL
	5.Sample Quantity	100 ML
	6.Sample Condition	ACCEPTABLE
	7.Test performing dates : :30.01.2026 TO 02.02.2026	

BACTERIOLOGICAL ANALYSIS

Sl No.	Parameters	Acceptable limits as per –IS 10500-2012	Test Method	Result
1	Coliforms	Shall not be detected/100ml	IS 15185:2016 (Reaffirmed 2021)	ABSENT
2	E-coli	Shall not be detected/100ml	IS 15185:2016 (Reaffirmed 2021)	ABSENT

Test method

Coliforms: Membrane Filtration Method

E. coli: Membrane Filtration Method

Remarks: -

NB:- The result stated above related only to the sample(s) submitted for testing. This test Certificate shall not be reproduced except in full without the written approval of the laboratory

*Samples will be retained only for 7 days after completion of analysis

*Sampling is not done by the Lab

ATTESTED

END OF REPORT

FR. SEBASTIAN PAINAPPILLIL M.A., B.Ed
PRINCIPAL
DE PAUL PUBLIC SCHOOL
NAZARETH HILL P.O., KURAVILANGAD
KOTTAYAM Dist., KERALA - 686 633

Quality Control Sub District Lab
Kerala Water Authority
Kaduthuruthy
Ph - 686604, Kottayam



Joseph
Joseph

Authorized By

Page 1-1